



# SOUTH METRO FIRE DEPARTMENT

## Fire Prevention Division

1650 Humboldt Avenue • West St. Paul MN 55118

Phone: (651) 552-4172 • FAX: (651) 552-4195

[www.smfdmn.org](http://www.smfdmn.org)

## Commercial Kitchen Fire Suppression System Permit Application

Application Date:	<b>Permit Fee: \$75.00</b>
<b>Site Information</b>	
Site Name:	
Owners Name:	
Address:	
Phone:	E-Mail:
<b>Contractor Information</b>	
Name:	
Address:	
Contact Name:	
Phone:	E-Mail:
State License Number:	
<b>Project Information</b>	
Contract Value:	Estimated Date of Completion:
Project Description:	
<b>The undersigned hereby agrees to do all the work in accordance with the Local Jurisdiction, MN State Building Code, MN State Fire Code, to all recognized standards, and the conditions listed on the backside of this Permit application form.</b>	
Signature:	Date:
All permit applications must be accompanied with:	
1. Submit a set of plans and cut sheets electronically to <a href="mailto:tjohnson@smfdmn.org">tjohnson@smfdmn.org</a>	

Click submit form to send or print and email to [tjohnson@smfdmn.org](mailto:tjohnson@smfdmn.org)

*Proudly serving the Cities of South St. Paul and West St. Paul*

## CONDITIONS OF PERMIT

1. THE INSTALLATION OF THE FIRE SUPPRESSION HOOD SYSTEM MUST BE IN ACCORDANCE WITH APPLICABLE AND RECOGNIZED STANDARDS AND CODES.
2. ANY CHANGES OR VARIATIONS TO THE REVIEWED PLAN MUST BE SUBMITTED IN WRITING PRIOR TO WORK BEING CONDUCTED.
3. ALL NECESSARY CITY PERMITS MUST BE APPLIED FOR AND GRANTED PRIOR TO WORK BEING CONDUCTED. (MECHANICAL, ELECTRICAL, PLUMBING, AND BUILDING).
4. ALL APPLIANCES SHALL HAVE CORRECT CLEARANCES UNDER THE HOOD SYSTEM.
5. ALL APPLIANCES UNDER THE HOOD SYSTEM MUST HAVE SHUNTS.
6. **EXHAUST MUST REMAIN ON AFTER ACTIVATION.**
7. EXHAUST/MAKE-UP INTERLOCK SHALL BE INSTALLED PER THE MMC and NFPA 96.
8. PROPER PLACEMENT OF A CLASS K EXTINGUISHER IS REQUIRED BEFORE FINAL INSPECTION.
9. WHERE A BUILDING FIRE ALARM SYSTEM IS INSTALLED, NEWLY INSTALLED AUTOMATIC FIRE EXTINGUISHING SYSTEMS SHALL BE MONITORED BY THE BUILDING FIRE ALARM SYSTEM.
10. **A FINAL ACCEPTANCE TEST SHALL BE CONDUCTED WITH AN INERT GAS.**
11. **NO SYSTEM SHALL BE PUT INTO SERVICE UNTIL THE FINAL ACCEPTANCE TEST AND INSPECTION ARE COMPLETE.**
12. **FINAL ACCEPTANCE TEST SHALL BE WITNESSED BY THE FIRE DEPARTMENT. AT THE TIME OF THE FINAL, THE SYSTEM AND ALL DEVICES WILL BE TESTED. PERSONS NECESSARY TO RESET THESE DEVICES NEED TO BE PRESENT FOR THE FINAL. TO SCHEDULE A TEST, CONTACT (651) 552-4172.**